



ଓଡ଼ିଶା ସରକାର
ପଞ୍ଚାୟତରାଜ ଓ ପାଳାୟ କଳ ବିଭାଗ
Government of Odisha
Panchayati Raj & D.W. Department

ଓଡ଼ିଶା ସଚିବାଳୟ
ସଚିବାଳୟ ନାମ: ଭୁବନେଶ୍ୱର-୭୫୧୦୦୧
Secretariat, Sachibalaya Marg,
Bhubaneswar-751 001
Fax: 0674-2391413,
E-mail- prsec.or@nic.in

PR-RH-IAY-0017-2014

29756

Date: 16/12/2017

From

Deoranjana Kumar Singh, IAS
Commissioner-cum-Secretary.

To

All Collectors / All PD, DRDAs.

Sub: Successful implementation of Rural Housing Schemes.

Madam/Sir,

The State has completed 2.50 lakhs houses during the current FY with a daily average of 969. Hon'ble Chief Minister has set a target of 6 lakh house completion during this Financial Year for which the required per day house completion comes to 3370.

The overall performance against the target of 6 lakh is satisfactory for Sambalpur (87%), Jharsuguda (58%), Sundargarh (57%), Mayurbhanj (56%) and Ganjam (53%). However, Districts like Bhadrak (26%), Kendrapara (28%), Kendujhar (28%), Bargarh (30%), Malkangiri (31%) and Sonepur (31%) are lagging behind and should improve.

During the month of November, 42 thousand houses were completed. From now onwards, we have to complete at least 1 lakhs houses per month. The performance during November was poor in case of Balasore, Kendrapara, Nayagarh, Puri, Nabarangapur and Jajpur. These Districts should improve during coming months.

Out of 3.4 lakhs PMAY (G) houses of 2017-18, 3.23 lakhs have been sanctioned which comes to 95%. Target of 2540 has been surrendered by Gajapati(1002), Jajpur(640), Jagatsingpur(3), Angul(5), Khordha(364) and Cuttack (526). Other Districts having surplus in any category should submit proposal for surrender by 17th December'17.

As regards sanction, performance of Gajapati being 79% is the lowest. Malkangiri (85%), Kalahandi (86%), Puri (86%), Nabarangpur (88%) and Jajpur (89%) are still below 90% of the sanction. Bhadrak tops the list with only 6 cases remaining for sanction.

In case of 1,02,351 PMAY (G) beneficiaries, 1st installments have not been released even though their accounts are verified. PD, DRDA, Puri(7936), Bargarh(7607), Nabarangpur (7029), Bhadrak(6601), Sundargarh(5725), Jajpur(5511) and Nuapada(5295) should gear up release of instalment. All beneficiaries should receive their 1st instalment by 17th December'17 positively.

Selection of BPGY which is yet to be completed in 7 Districts (Bargarh, Bolangir, Cuttack, Deogarh, Nabarangpur, Nayagarh, and Nuapada) should be completed by 20th December'17. Only 193 BPGY beneficiaries have received their 1st instalment. All the 12,216 BPGY beneficiaries should receive their 1st instalment by 31st December 2017.

Under BPGY-Mining, 1599 beneficiaries are yet to receive their 1st installment. PD, DRDAs of five Districts (Keonjhar, Angul, Jajpur, Sundargarh and Koraput) should ensure release of 1st instalment to all the beneficiaries by 17th December'17. Mining affected Districts/Blocks requiring additional manpower for implementation of BPGY- Mining should submit proposal to the Department by 20th December'17.